

MOBILE FACILITY PROGRAM REVIEW  
ACTION ITEM

ACTION ITEM NO.: 1-125

DATE SUBMITTED: 05/18/09

SUBMITTED BY: GySgt IAN Weddleton

PROBLEM: RTCASS van does not come with load rails. There are holes pre-drilled but no rails. This presents a safety issue for loading and unloading UEU's into the holding fixture.

RECOMMENDATION: Install load rails in RTCASS vans

STATUS: PMA-260 is researching whether to install rails in all RTCASS stations or to only have them installed in MALS-14/MALS-12 MFs. If they are only installed in MALS-12/MALS-14, it would require re-designating them as a new configuration. 05/21/09 Per PMA-260 all KA-18s need rail capability (rivnuts installed).

7/1/09 - All KA-18s will have the rivnuts to support the load rail installed. PMA-260 will add the rail and hoist as ancillary equipment to the OTPS SERD. Prototype rail being shipped from MFCS NORIS to MALS-14 for Val/Ver. 3/31/10 All KA-18s capable. Only EA-6B applications will receive rail system. AI CLOSED

ACTION AGENCY: MF Program Office and PMA-260