

ACTION ITEM NO: 1-107

DATE SUBMITTED: 08 JUN 01

SUBMITTED BY: CG SECOND MAW

**PROBLEM:**

In Configuration Codes VD-05A/06B and VD-07A/08B, the only 60HZ outlets are on the walls. This means we would have to run extension cords to our O'Scope, DVM, Distortion Analyzer and Vibration Monitor Test Set. Extension cords would be a trip hazard!

**DISCUSSION:**

There are no 28VDC or 400HZ outlets in the MF at all. The electrical drawing shows them as blanks. EA-6B /C-130 gear require both.

**RECOMMENDATION:**

VD-03B/VD-04A MF's have 28VDC/60HZ/400HZ outlets in the ceiling in the center of the MF's. The new MF's need the same type configuration. We need (2) two 28VDC outlets, (2) two 400HZ outlets and (8) eight 60HZ outlets in the overhead area. We also need 28VDC/400HZ outlets on the walls by the work benches.

The 28VDC Power Supply mounting location is shown as an additional item that can be added. We will need one, but can't tell where it is going to be mounted.

**ACTION AGENCY:**

TBD

**COMPLETION DATE:**

TBD

STATUS: 27 JUN 01

**ACTION AGENCY:**

NADEPNI (Code 48701)

Open. NADEPNI Code 48701 to add (2) two Ceiling-Mounted Receptacles to respective VD-03B/VD-04A MF's. NADEPNI Code 48701 is awaiting written recommended Configuration Changes to be submitted by the 2<sup>nd</sup> MAW Activity requesting modifications.

**COMPLETION DATE:**

TBD

STATUS: 07 SEP 01

Open. NADEPNI Code 48701 is to incorporate the recommended Configuration Changes submitted by 2<sup>nd</sup> MAW.

**COMPLETION DATE:**

17 SEP 01

STATUS: 31 OCT 01

Complete. NADEPNI Code 48701 incorporated (MF) Configuration Changes, submitted by 2<sup>nd</sup> MAW, on respective dates:

**CONFIG      COMPLETE**

- VD-05      09/04/01

VD-06	08/20/01
VD-07	08/08/01
VD-08	08/15/01.